

PROGRESS DETAIL REPORT AS AT----- HEALTH PROJECTS													
<div style="border: 1px solid black; padding: 5px; display: inline-block;"> A- Location Identifying, Estimating B- Estimate Approving C- Tendering/Agreement Signing D-Awarded. But Work not Commenced </div>													
DE Office	Project No.	Project Approved Date	Project Description	Approved Amount for -----	Estimate	Contract amount	Date of award	Date of work started	Target finish date	Cumulative Exp. as at ----- --	Progress as----- as-----	Progress as at----- ---	Remarks

PROGRESS DETAIL REPORT AS AT----- <div style="float: right; border: 1px solid black; padding: 5px; margin-top: 10px;"> A- Location Identifying, Estimating B- Estimate Approving C- Tendering/Agreement Signing D-Awarded. But Work not Commenced </div>													
HEALTH PROJECTS													
DE Office	Project No.	Project Approved Date	Project Description	Approved Amount for -----	Estimate	Contract amount	Date of award	Date of work started	Target finish date	Cumulative Exp. as at -----	Progress as-----	Progress as at-----	Remarks
-	CB Ministry Allocation - Health - Continuation												
-	WB funded Health Sector Development Programme - New												
-	WB funded Health Sector Development Programme - Continuation												
-	Provincial Development Grant Programme -1 - New (COMMAN)												
-	Provincial Development Grant Programme - New												
Homagama	A88362131003	2018.03.26	Upgrading of sewerage system at BH Avissawella	6,000,000.00								C	CECB
Homagama	H88362131005	2018.02.14	Construction of Police post & waiting Room with rest room at BH Avissawella	2,178,218.04	2,800,000.00	1,874,608.44	25.06.18	28.06.18	11.10.18		75%		
Homagama	H88362130002	2018.02.14	Construction of water sump (30000L) and water tank at BH Homagama	4,000,000.00								B	
Homagama	H88362130021	2018.04.24	Renovastion of MOH Office Brahmanagama	4,500,000.00	4,500,000.00	3,777,120.00		03.09.18	16.12.18		35%		
-	Provincial Development Grant Programme - Continuation												
-	AYURVEDIC -HOSPITAL -(NEW)												
Homagama			Repair drain system & pavements at Ayurveda Hospital Meegoda(P.S.D.G)	5,501,351.43	6,200,000.00	4,355,690.00	22.06.18	26.06.18	22.12.18		25%		
Homagama	A86364130001	2018.03.28 2018.05.30	Tiling ward no 02 at Ayurveda Hospital Meegoda (P.S.D.G)	1,829,403.91	2,340,000.00	1,524,590.00	22.06.18	28.06.18	10.10.18		85%		
-													

PROGRESS DETAIL REPORT AS AT----- <div style="float: right; border: 1px solid black; padding: 5px; margin-top: 10px;"> A- Location Identifying, Estimating B- Estimate Approving C- Tendering/Agreement Signing D-Awarded. But Work not Commenced </div>													
HEALTH PROJECTS													
DE Office	Project No.	Project Approved Date	Project Description	Approved Amount for -----	Estimate	Contract amount	Date of award	Date of work started	Target finish date	Cumulative Exp. as at ----- --	Progress as-----	Progress as at----- ---	Remarks
-	(PARIPURAKA)												
Homagama	N83362124001	2018.05.22	වෑනර රෝහල සඳහා යෝජිත තවටු 5ක ගොඩනැගිලි සංකීර්ණය ඉදිකිරීම- අදියර 1	50,000,000.00									